PowerBoss
New Unit Inspection And Preparation Check Sheet

	OK	Add / Adjust	Repair / Replace
EXTERIOR			
Inspect Paint Finish	☐	☐	☐
Inspect Doors for Fit, Seal & Adjustment	☐	☐	☐
Hinge Mounts Tight	☐	☐	☐
HOPPER			
Check Caulked Areas of Filter Chamber	☐	☐	☐
Filter Shaker Operates Properly	☐	☐	☐
Filter Retainers Tight	☐	☐	☐
Hopper Hood Sealing Properly	☐	☐	☐
Hopper Flaps Intact & Adjusted to 1/8” from ground	☐	☐	☐
Inspect & Test Filters for Leakage	☐	☐	☐
Safety Arm Fits Properly	☐	☐	☐
ENGINE COMPARTMENT			
Engine Oil Level	☐	☐	☐
Air Cleaner Connections Tight	☐	☐	☐
Engine Belts Tight	☐	☐	☐
Battery Electrolyte	☐	☐	☐
Battery Cables Tight	☐	☐	☐
Hydraulic Connections (leaks or seepage)	☐	☐	☐
Coolant Level	☐	☐	☐
IMPELLER COMPARTMENT			
Hydraulic Fluid Level	☐	☐	☐
Hydraulic Connections (leaks or seepage)	☐	☐	☐
OPERATOR COMPARTMENT			
Parking Brake Adjustment	☐	☐	☐
Choke Cable Movement (as appropriate)	☐	☐	☐
Horn Operation	☐	☐	☐
Throttle Operation	☐	☐	☐
RTR Lights Adjusted Correctly	☐	☐	☐
All Instruments & Gauges Function Properly	☐	☐	☐

	OK	Add / Adjust	Repair / Replace
SOLUTION TANK			
All Door Latches & Knobs Tight	☐	☐	☐
Clean-Out Doors (no leaks)	☐	☐	☐
Solution Delivery Working Properly	☐	☐	☐
Ball Float Mechanism Functional	☐	☐	☐
UNDER CARRIAGE			
Brooms & Brushes Installed	☐	☐	☐
Brooms & Scrub Head Raises & Lowers Freely	☐	☐	☐
Drain Hose (no leaks)	☐	☐	☐
Squeegee Hose Connected	☐	☐	☐
OPERATION			
Water Pick-Up	☐	☐	☐
Squeegee Raises in Reverse	☐	☐	☐
Back-Up Alarm Functional (Optional)	☐	☐	☐
Safety Light Operational (Optional)	☐	☐	☐
Head, Tail & Instrument Lights Function	☐	☐	☐
Noise or Vibration (no abnormal)	☐	☐	☐
Options Function Properly	☐	☐	☐
Main Broom, Side Broom Adjusted Properly	☐	☐	☐
Scrub Brushes Adjusted Correctly	☐	☐	☐
Sweeping Performance	☐	☐	☐
Squeegee flair set correct	☐	☐	☐
MISCELLANEOUS			
Unnecessary Tags & Stickers Removed	☐	☐	☐
Correct Manual with Unit	☐	☐	☐
Warning and Safety Decals in Place	☐	☐	☐
Solution Tank Drained	☐	☐	☐
Recovery Tank Drained & Flushed	☐	☐	☐
Hopper Cleaned	☐	☐	☐
Unit Washed & Cleaned	☐	☐	☐
Fuel Level OK	☐	☐	☐

NOTES & COMMENTS (Include Pictures when possible)

POWERBOSS **COMMITMENT TO EXCELLENCE**

WE HEREBY CERTIFY THAT ALL ITEMS ON THIS FORM HAVE BEEN CHECKED AND CORRECTED FOR PROPER OPERATION AS REQUIRED.

/ /

TECHNICIANS SIGNATURE / DATE SERVICE MANAGERS SIGNATURE / DATE

SUBMIT THIS FORM TO warranty@powerboss.com

SERIAL NUMBER	DEALER	MODEL NUMBER